





राष्ट्रीय राजधानी क्षेत्र परिवहन निगम लिमिटेड

(भारत सरकार एवं प्रतिभागी राज्य सरकारों का एक संयुक्त उपक्रम)

National Capital Region Transport Corporation Limited (A Joint venture of Government of India and participating State Governments)

गति से प्रगति

Date: 05/06/2023

No. NCRTC/CE(G)/WEC/88(Vol-III)/107

WORK EXPERIENCE CERTIFICATE
(FOR SUBSTANTIALLY COMPLETED/ONGOING WORKS)

(FOR SUBSTANTIALLY COMPLETED/ONGOING WORKS)		
1	Name of the project	DM/MS/CPM-GZ/162: Miscellaneous Work required for commissioning of Pkg-02 section from End of Ghaziabad Station to Duhai EPE Crossing of Delhi Meerut RRTS Corridor.
2	Agreement No.	DM/MS/CPM-GZ/162/11423
3	LOA No. & Date	DM/MS/CPM-GZ/162/11423 Dated 18.04.2022
4	Name of Contractor and registered address	M/s Jai Durge Construction The Address, Unit no. 320 & 321, Plot No.4B, District Center, Mayur Vihar Phase-1, Delhi-110091
5	Constitution of the firm whether Proprietor, Partnership, LLP, Company, JV, Consortium, Society	Proprietor
6	PAN No.	AUFPK1246B
7	It Joint Venture/consortium/ partnership firm, % share of each member in JV/consortium/partnership	Νυ
2	Original awarded contract Value	INR 7,70,78,101/- (Eveluding GST)
9	Revised contract value (up to variation - 2)	INR 18,10,01,890/- (Excluding GST)
10	Value of executed work (as on 30.04.2023)	INR 15,13,03,143/- (Excluding GST) INR 17,85,37,709/- (Including GST)
11	Date of commencement of Work	18.04.2022
12	Scheduled date of completion (As per Contract)	17.08.2022
13	Revised Completion date as per EOT granted	31.05.2023
14	If delay in execution on Contractor's account	No delay on contractor's account
15	Liquidated Damages levied for delay, if any	No
16	Scope of works	Execution of Entry-Exit of Stations, FOB, RCC structure work, CC, Block/brick work, foundation/footings, M.S. framed structure, fabrication work with solid/hollow sections, Construction/repair of road, path & development works, road, footpath, Cable brackets, Hangers etc.
17	Status of work (along with overall % physical and financial progress achieved till 30.04.2023)	Physical progress = 90.00% of revised contract value Financially progress = 83.59% of revised contract value
18	Overall performance of contractor	Satisfactory

This certificate is issued on the request of M/s Jai Durge Construction for business

development.

Signed for the capacity of Chief Engineer/G For and on behalf of NCRTC

•• www.ncrtc.in

CIN: UG0200DI 2013AQI256716

Phone +91-11-74666700 E-mail: contactus@ncrtc.in