

No. NCRTC/CE(G)/WEC/88(Vol-III)/106

गति से प्रगति  
Date: 18/05/2023

**WORK EXPERIENCE CERTIFICATE  
(FOR SUBSTANTIALLY COMPLETED/ONGOING WORKS)**

1	Name of work	Construction of building/structure for CPRI, SVPUAT & IIFSR In Meerut for implementation of Delhi-GZB-Meerut RRTS Corridor.
2	Agreement No.	DM/CN/COR- OF/066
3	LOA No. & Date	DM/CN/COR- OF/066 dated 20.01.2020
4	Name of Contractor and registered address	M/s G&G-JVG (JV), 304-305, 3RD floor, plot no1 , Usha chamber, L.S.C. New Rajadhani Enclave, Delhi -110092
5	Constitution of the firm whether Proprietor, Partnership, LLP, Company, JV, Consortium, Society	JV
6	PAN No.	AAFAG9114P
7	If Joint Venture/consortium/partnership firm, % share of each member in JV/consortium/partnership	G&G -55%, JVG-45%
8	Original awarded contract Value	9,11,73,149.73
9	Revised/Final contract value	11,78,99,634.53
10	Value of actually executed works (as on 18.05.2023)	8,40,28,651.48
11	Date of commencement of Work	27.01.2020
12	Scheduled date of completion (As per Contract)	26.12.2020
13	Extension of Time, if any	15.06.2023
14	If delay in execution on Contractor's account	NO
15	Liquidated Damages levied for delay, if any	Rs-NIL
16	Scope of work (carried out till the date of issue of certificate)	Construction of following building/structure :- (i) SVPUAT bio control lab (ii) IIFSR VIP Guest House (iii) IIFSR lab
17	Status of work (along with overall % physical and financial progress achieved till date)	Physical - 90% Financially -71.27%
18	Overall performance of contractor	Satisfactory

**This certificate is issued on the request of M/s G&G-JVG (JV) for business development.**

Signed for the capacity of Chief Engineer/G  
For and on behalf of NCRTC