

No. NCRTC/CE(G)/WEC/88/B/6

Dated: 28-07-2020

1.	Name of work	Construction of elevated viaduct from start of elevated ramp near Sahibabad RRTS Station upto end of Ghaziabad RRTS Station, including all special spans and two nos. of elevated RRTS Stations viz., Sahibabad and Ghaziabad [excluding	
		Architectural Finishing & Roof structure of Stations] of	
		Delhi – Meerut Regional Rapid Transit System (RRTS)	
		Corridor.	
2	Agreement no.	DM/CN/COR-OF/049	
3	LOA No. & Date	DM/CN/COR-OF/049,	
		Dated:08.08.2019	
4	Name of Contractor & registered	M/s KEC-CCECC JV,	
	address	KEC International Limited	
		8th Floor, Building No.9A, DLF Cyber City, Phase-III	
		Gurgaon 122002 (Haryana) India	
5	Constitution of the firm whether:	JV	
	proprietor, Partnership, LLP, Company,		
	JV, Consortium, Society		
6	PAN No.	AAGAK9036R	
7	If Joint	KEC International Ltd-74%	
	Venture/consortium/partnership firm,	CCECC-26%	
	% share of each member in JV/		
0	consortium/ partnership		
8	Original awarded contract value	Rs.579,76,46,139/- NA	
9	Revised/ Final contract value		
10	Value of actually executed works (as on	Rs.79,47,46,540/-	
11	24.07.2020 Date of commencement of work	00.09.0010	
11		23.08.2019	
12	Scheduled date of completion (As per Contract)	17.02.2022	
13	Extension of Time, if any	No	
$13 \\ 14$	If delay in execution on Contractor's	No	
14	account		
15	Liquidated Damages levied for delay, If	NIL	
	any		
16	Scope of work (carried out till the date	11,472 meters	
	of issue of certificate)	Rs.24,78,35,758/-	
	Piling work for Viaduct of Dia.1200 mm		
	between 24 th Oct'19 to 30 th June'20		
17	Status of work (along with overall %	17.76 % (Physical)	
	physical and % financial progress	13.70% (Financial)	
	achieved till date)		
18	Overall performance of contractor	Satisfactory	

WORK EXPERIENCE CERTIFICATE

This certificate is issued on the request of M/s KEC-CCECC JV for Business Development.

