

No. NCRTC/CE(G)/WEC/88(Vol-V)/132

Date: 15/11/2023

**WORK EXPERIENCE CERTIFICATE  
(FOR COMPLETED WORKS)**

1	Name of work	DM/MS/CPM-GZ/162: Miscellaneous work required for commissioning of pkg-2 section from end of Ghaziabad station to Duhai EPE crossing of Delhi- Meerut RRTS Corridor.
2	Agreement No.	DM/MS/CPM-GZ/162/11423
3	LOA No. & Date	DM/MS/CPM-GZ/162/11423 & Date.18.04.2022
4	Name of Contractor and registered address	M/s Jai Durge Construction The Address, Plot No:- 4B Unit No.320 & 321 3rd Floor Mayur Vihar Extn Phase-I, New Delhi-110091
5	Constitution of the firm whether: Proprietor, Partnership, LLP. Company, JV, Consortium, Society	Proprietor
6	PAN No.	AUFPK1246B
7	If Joint Venture/consortium/ Partnership firm, % share of each member in JV/consortium/ partnership	No
8	Original awarded contract Value	INR 7,70,78,101/- (excluding GST)
9	Revised/Final contract value	INR 19,88,23,683/- (excluding GST)
10	Date of commencement of Work	18.04.2022
11	Schedule date of completion (As per Contract)	17.08.2022
12	Actual date of completion	20.06.2023
13	If delay in execution on Contractor's account	No delay on contractor's account
14	Liquidated Damages levied for delay, if any	No
15	<b>Scope of work</b>	Construction of Station Entry/Exit Building Including - RCC Framed Structure, Architectural Finishing, PEB work, FOB, Block/brick work, M.S. framed structure, Architectural Finishing work includes false ceiling, flooring, cladding and Site development works, Parking Facilities, Road work, Footpath, Paver work, Rain Water Harvesting System, Storm/sewerage Drainage work, Horticulture & G.I Cable bracket works.
16	Overall performance of contractor	Good

This certificate is issued at the request of M/s Jai Durge Construction

6  
15/11/2023  
(Prakash Singh)  
Chief Engineer/General