

No.: CO-CEGoGEN/7/2024-GENERAL/379/1757

Date: 01.09.2025

WORK EXPERIENCE CERTIFICATE
(FOR SUBSTANTIALLY COMPLETED/ONGOING WORKS)

1.	Name of work	Design, Engineering, Supply, Installation, Testing, Commissioning and Comprehensive Operation & Maintenance of Roof Top Solar PV Project and associated support structure works on RESCO Model for a Period of 25 Years in Delhi – Ghaziabad – Meerut RRTS Corridor of NCRTC.
2.	Agreement No.	DM/EL/COR-OF/133, Package 20
3.	LOA No. & Date	DM/EL/COR-OF/133 dated 19.08.2021
4.	Name of Contractor and registered address	M/s Solar Quest Projects Four Private Limited. Shubh, Gokhley Marg, Near Bank Colony, Police Line, 1 st Crossing Civil Lines, Ajmer-305001,
5.	Constitution of the firm whether: Proprietor, Partnership, LLP, Company, JV, Consortium, Society	Company, (SPV of M/s Solar Quest LLP)
6.	PAN No.	ABHCS0152Q
7.	If Joint Venture/consortium/ Partnership firm, % share of each member in JV/consortium/ partnership	Joint Venture 99.99% of M/s Solar Quest LLP And 0.01% of Apeksha Dhariwal
8.	Original awarded contract Value	₹ 3.89/kWh on RESCO Model
9.	Revised/Final contract value	N/A
10.	Value of actually executed works (as on(date of forwarding by CPM/HoD)	N/A
11.	Date of commencement of Work	15.02.2022
12.	Scheduled date of completion (As per Contract)	15 Months i.e 15.05.2023
13.	Extension of Time, if any	Extended till 31.08.2025
14.	If delay in execution on Contractor's account	N/A

15.	Liquidated Damages levied for delay, if any	N/A																											
16.	Scope of work (carried out till the date of issue of certificate) (Mention broad activities such as tunnelling length & method, no. of stations with length & method of construction, elevated viaduct length & construction method, ramp length, pile diameter & numbers, building area etc.))	<p>Awarded Capacity: 3.7 MWp Capacity with variation: 4.625 MWp Capacity Commissioned till date : 3.87 MWp</p> <table border="1"> <thead> <tr> <th>Site/Station</th><th>Capacity Installed (kWp)</th><th>Date of Commissioning</th></tr> </thead> <tbody> <tr> <td>RSS Ghaziabad</td><td>20</td><td>01.02.2023</td></tr> <tr> <td>Duhai Depot</td><td>584.8</td><td>11.08.2023</td></tr> <tr> <td>Duhai Depot Station</td><td>108.8</td><td>30.11.2023</td></tr> <tr> <td>Sahibabad</td><td>729</td><td>12.04.2024</td></tr> <tr> <td>Guldhar</td><td>729</td><td>22.04.2024</td></tr> <tr> <td>Duhai</td><td>736.2</td><td>03.06.2024</td></tr> <tr> <td>Ghaziabad</td><td>965.7</td><td>30.10.2024</td></tr> <tr> <td>Total</td><td>3.87 MWp</td><td></td></tr> </tbody> </table> <p>O&M of the above solar sites are being undertaken by M/s Solar Quest Projects Four Pvt. Ltd. since its date of commissioning.</p>	Site/Station	Capacity Installed (kWp)	Date of Commissioning	RSS Ghaziabad	20	01.02.2023	Duhai Depot	584.8	11.08.2023	Duhai Depot Station	108.8	30.11.2023	Sahibabad	729	12.04.2024	Guldhar	729	22.04.2024	Duhai	736.2	03.06.2024	Ghaziabad	965.7	30.10.2024	Total	3.87 MWp	
Site/Station	Capacity Installed (kWp)	Date of Commissioning																											
RSS Ghaziabad	20	01.02.2023																											
Duhai Depot	584.8	11.08.2023																											
Duhai Depot Station	108.8	30.11.2023																											
Sahibabad	729	12.04.2024																											
Guldhar	729	22.04.2024																											
Duhai	736.2	03.06.2024																											
Ghaziabad	965.7	30.10.2024																											
Total	3.87 MWp																												
17.	Status of Work (along with overall % physical and % financial progress achieved till date)	Not Applicable being under RESCO model																											
18.	Overall performance of contractor	Very Good																											

This certificate is issued on the request of M/s Solar Quest Projects Four Pvt. Ltd. for Business Development.

**Signed by Chief Engineer/Infra & Land
For and on behalf of NCRTC**