

No. NCRTC/CE(G)/WEC/88Vol.-II/B/11

Date:02.11.2022


WORK EXPERIENCE CERTIFICATE

1.	Name of work	Construction of elevated viaduct from start of elevated ramp near Sahibabad RRTS Station up to end of Ghaziabad RRTS Station, including all special spans and two nos. of elevated RRTS Stations viz., Sahibabad and Ghaziabad [excluding Architectural Finishing & Roof structure of Stations] of Delhi – Meerut Regional Rapid Transit System (RRTS) Corridor.
2	Agreement no.	DM/CN/COR-OF/049
3	LOA No. & Date	DM/CN/COR-OF/049, Dated: 08.08.2019
4	Name of Contractor & registered address	M/s KEC-CCECC JV, KEC International Limited 8 th Floor, Building No.9A, DLF Cyber City, Phase-III Gurgaon 122002 (Haryana) India
5	Constitution of the firm whether: proprietor, Partnership, LLP, Company, JV, Consortium, Society	JV
6	PAN No.	AAGAK9036R
7	If Joint Venture/consortium/partnership firm, % share of each member in JV/ consortium/ partnership	KEC International Ltd-74% CCECC-26%
8	Original awarded contract value	Rs.649.33 Cr. (Including GST but excluding Price Variation)
9	Revised contract value (up to Variation-5)	Rs.756.28 Cr. (Including GST but excluding Price Variation)
10	Value of executed works (as on 30.09.2022).	Rs.727.51 Cr. Including Price Variation & GST Rs. 677.52 Cr Including GST but Excl. Price Variation
11	Date of commencement of work	23.08.2019
12	Scheduled date of completion (As per Contract)	17.02.2022
13	Revised completion date as per EOT Granted	EOT Granted up to 31.01.2023 with right to levy LD.
14	If delay in execution on Contractor's account	The project is delayed & reasons are being assessed.
15	Liquidated Damages levied for delay if any	Being Assessed

g

16	Scope of work carried out/ executed by KEC international Ltd. till 30.09.2022:					
	Sr. No.:	Particulars	Total Quantity		Executed Quantity	
	1.	Length of Viaduct	7.81 km incl. station span		7.81 km	
	1(a).	No. of Stations	02		Ghaziabad Station- Work is in progress Sahibabad Station- Work is in progress	
	1(b).	Length of Stations	Ghaziabad Station - 215.60 m Sahibabad Station -215.60 m		Ghaziabad Station- Work is in progress Sahibabad Station- Work is in progress	
	2	Type of Girder	Span length(m)	No. of Spans	Length(m)	Launching start period
	2(a)	PSC-Box Girder (Segmental)	25-37	235	7780.50	Jul-2020
	2(b)	PSC-I Girder	33.309	1	33.309	Apr-2022
			Total	236	7813.809	
	3	Steel Girder (Railway Crossing)- 73.00 m			Executed Quantity – 845 MT	
	4	Steel Girder (Metro Crossing)- 150.93 m			Executed Quantity – 3178 MT	
	5	Structural Steel -Portal Part U- Girder			Executed Quantity – 92 MT	
	6	Piling work for Viaduct & Station of Dia. 1200 mm			Quantity- 48,930 Rm	
	7	Segment Casting (Box-Girder Deck Width 10.5 m)			Casting 2772 Nos	
	8	Details of Hindon River Crossing (if any)			25 m – 8 spans of Box Girder	
17	Status of work (along with overall % physical and % financial progress achieved till 30.09.2022)			91.40 % (Physical) 89.59% (Financial)		
18	Overall performance of contractor			The project is delayed & reasons are being assessed.		

This certificate is issued on the request of M/s KEC-CCECC JV for Business Development.


 (Jayesh Kumar)
 Chief Engineer /General
 (For and on behalf of NCRTC)