ncrtc
राष्ट्रीय राजधानी क्षेत्र परिवहन निगम लिमिटेड
(भारत सरकार एवं प्रतिभागी राज्य सरकारों का एक संयुक्त उपक्रम)
National Capital Region Transport Corporation Limited
(A joint venture of Government of India and participating State Governments)

गति से प्रगति

No. CO-CEG0GEN/7/2024-GENERAL/ 379/3402 Date: 10.11.2026

WORK EXPERIENCE CERTIRICATE
(FOR SUBSTAINTIALLY COMPLETED/ONGOING WORKS)

1	Name of work	DM/EL/COR-OF/094 Lot-P19L2: Design, Supply, Installation, Testing and Commissioning of Receiving Sub Stations [including 25 kV AC Traction cum 33 KV Auxiliary Main Sub Stations], Extra High Voltage & High Voltage cabling, 25 KV Overhead Equipment (FOCS/ROCS), Auxiliary Power Supply [including Auxiliary Sub Stations] and Associated works on Viaduct & Tunnel from Duhai (EPE) to Modipuram [including Modipuram Depot] for Delhi – Ghaziabad – Meerut RRTS Corridor of NCRTC.
2	Agreement No.	DM/EL/COR-OF/094 Lot-P19L2, dated 04.12.2020
3	LoA No. & Date	DM/EL/COR-OF/094 Lot-P19L2 dated 20.11.2020
4	Name of Contractor and registered address	M/s IRCON International Limited Plot No C-4, District Centre, Saket, New Delhi-110017.
5	Constitution of the firm whether: Proprietor, Partnership, LLP, Company, JV, Consortium, Society	Company
6	PAN No.	AAACI0684H
7	If Joint Venture/consortium/ Partnership firm, % share of each member in JV/consortium/partnership	NA
8	Original awarded contract value	Eq. INR 404,94,82,162 (consisting of USD 143,791.87, EURO 8,455,002.43 and INR 332,74,35,195.62) inclusive of all the applicable taxes and duties (except Custom Duty and GST), royalties, cess and other levies payable by the contractor under the contract, or for any other cause etc.
9	Revised/Final contract value	Eq. INR 396,11,35,340.73 inclusive of all the applicable taxes and duties (except Custom Duty and GST), royalties, cess and other levies payable by the contractor under the contract, or for any other cause etc.
10	Value of actually executed work (as on 30/09/2026)	Eq. INR 345,25,52,479.18 inclusive of all the applicable taxes and duties (except Custom Duty and GST), royalties, cess and other levies payable by the contractor under the contract, or for any other cause etc. (Apportioned value for respective milestones under the Lump Sum Contract)
11	Details of Executed Work	Murad Nagar RSS 220/25/33kV GIS type with double circuit 220kV incoming EHV cables from Murad Nagar GSS, Shatabdi Nagar RSS 220/25/33kV GIS type with double circuit 220kV incoming EHV cables from Shatabdi Nagar GSS, 25kV OHE (FOCS-41.3RKm & ROCS-4.8RKm) from Duhai (EPE) to Modipuram (dead end), 33kV Ring Main with ASS at stations from Duhai (EPE) to Modipuram.
12	Date of commencement of Work	04.12.2020

Registered & Corporate Office:
गतिशक्ति भवन, आई.एन.ए., नई दिल्ली-110023
GatiShakti Bhawan, INA, New Delhi-110023

GatiShakti Bhawan, INA, New Delhi-110023 NCRTC National Capital Region Transport Corporation Ltd

ncrtc.in
CIN: U60200DL2013GOI256716
Ph. : +91-11-24666700
Fax : +91-11-24666723
E : contactus@ncrtc.in

13	Scheduled date of completion (As per Contract)	04.02.2025
14	Extension of Time, if any	31.12.2026 (Provisional extension)
15	If delay in execution on Contractor's account	Under determination by Engineer (General Consultant)
16	Liquidated Damages levied for delay, if any	Under determination by Engineer (General Consultant)
17	Scope of work (carried out till the date of issue of certificate)	Murad Nagar RSS 220/25/33kV GIS type with double circuit 220kV incoming EHV cables, Shatabdi Nagar RSS 66/25/33kV GIS type with double circuit 220kV incoming EHV cables, 25kV OHE (FOCS & ROCS) from Duhai (EPE) to Modipuram, 33kV Auxiliary Power Supply network from Duhai (EPE) to Modipuram.
18	Status of Work (along with overall % physical and % financial progress achieved till date)	System is under operation since taking over date as below: Murad Nagar RSS: 21.10.2023 Duhai (EPE) to Meerut South: 06.03.2024 Meerut South to Modipuram: 22.02.2026 Overall progress is as below: Physical %: 90.43 Financial % 87.16
19	Overall performance of contractor	Satisfactory

This certificate is issued on the request of M/s IRCON International Limited for Business Development purpose.

GatiShakti Bhawan, INA, New Delhi-110023 NCRTC National Capital Region Transport Corporation Ltd.

10/11/2025

Shailender Verma
Signed by Chief Engineer/General
For and on behalf of NCRTC

Note: The above certificate has been uploaded on NCRTC website: - https://ncrtc.in/experience-certificate/